

ID	Task Mode	WBS	Nombre de tarea	Duration	Finish	2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
0		0	REMOZAMIENTO PALACIO DE JUSTICIA SANTO DOMINGO OESTE	76 days	Mon 8/30/21								
1		1	REMOZAMIENTO PALACIO SANTO DOMINGO OESTE	76 days	Mon 8/30/21								
2		1.1	Planificación preliminar (CONTRATISTA)	3 days	Wed 5/19/21								
3		1.2	Inicio suministro de materiales San Pedro	0 days	Mon 5/17/21								
4		1.3	Suministro de materiales	40 days	Wed 7/14/21								
5		1.4	Fin Suministro de materiales	0 days	Wed 7/14/21								
6		1.5	Ejecución de Obra	70 days	Wed 8/25/21								
7		1.5.1	Impermeabilizante	5 days	Wed 5/26/21								
8		1.5.2	Salas de audiencias	15 days	Wed 6/16/21								
9		1.5.3	Iluminación interior y exterior	10 days	Wed 6/30/21								
10		1.5.4	Pintura exterior e interior	20 days	Wed 7/28/21								
11		1.5.5	Miscelaneos	20 days	Wed 8/25/21								
12		1.6	Baños publicos damas 1er nivel	2 days	Fri 8/27/21								
13		1.7	Recepción final de obra	1 day	Mon 8/30/21								
14		1.8	Finalización de obra	0 days	Mon 8/30/21								

Proyecto: REMOZAMIENTO PA
 Fecha: Mon 4/19/21

Task		Rolled Up Task		Inactive Milestone		Finish-only	
Task Progress		Rolled Up Critical Task		Inactive Summary		Deadline	
Split		Rolled Up Milestone		Manual Task		Critical Task	
Milestone		Rolled Up Progress		Duration-only		Critical Task Progress	
Summary		External Tasks		Manual Summary Rollup			
Project Summary		External Milestone		Manual Summary			
Group By Summary		Inactive Task		Start-only			