

ID	Task Mode	WBS	Nombre de tarea	Duration	Finish	Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	Qtr 3, 2023	Qtr 4, 2023	
0		0	REMOZAMIENTO PALACIO DE JUSTICIA DE HIGUEY	112 days	Tue 10/19/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1		1	REMOZAMIENTO PALACIO HIGUEY	112 days	Tue 10/19/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
2		1.1	Planificación preliminar (CONTRATISTA)	3 days	Wed 5/19/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
3		1.2	Suministro de materiales	40 days	Wed 7/14/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
4		1.3	Ejecución de Obra	107 days	Fri 10/15/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
5		1.3.1	Baños publicos para personas con condiciones especiales 1er nivel	45 days	Wed 7/21/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
6		1.3.2	Rampa principal para personas con condiciones especiales	15 days	Wed 8/11/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
7		1.3.3	Rampa atencion permanente para personas con condiciones especiales	10 days	Wed 8/25/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
8		1.3.4	Accesibilidad (Escalera de acceso al segundo nivel publico).	10 days	Wed 9/8/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
9		1.3.5	Miscelaneos 1er Nivel	15 days	Wed 9/29/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
10		1.3.6	Baños publicos y de empleados 2do nivel	20 days	Wed 9/8/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
11		1.3.7	Miscelaneos 2do nivel	10 days	Wed 10/13/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
12		1.3.8	Limpieza y bote final	2 days	Fri 10/15/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
13		1.4	Recepción final de obra	2 days	Tue 10/19/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
14		1.5	Finalización de obra	0 days	Tue 10/19/21	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan

Proyecto: REMOZAMIENTO PA  
Fecha: Mon 4/19/21

Task		Project Summary		Rolled Up Progress		Inactive Summary		Start-only	
Task Progress		Group By Summary		External Tasks		Manual Task		Finish-only	
Split		Rolled Up Task		External Milestone		Duration-only		Deadline	
Milestone		Rolled Up Critical Task		Inactive Task		Manual Summary Rollup		Critical Task	
Summary		Rolled Up Milestone		Inactive Milestone		Manual Summary		Critical Task Progress	