


ID	Task Mode	WBS	Nombre de tarea	Duration	Finish	1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	Qtr 4, 2022	Qtr 1, 2023	Qtr 2, 2023	
0			REMOZAMIENTO PALACIO DE JUSTICIA PUERTO PLATA	60 days	Fri 8/6/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1		1	REMOZAMIENTO PALACIO PUERTO PLATA	60 days	Fri 8/6/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
2		1.1	Planificación preliminar (CONTRATISTA)	3 days	Wed 5/19/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
3		1.2	Suministro de materiales	30 days	Wed 6/30/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
4		1.3	Ejecución de Obra	55 days	Wed 8/4/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
5		1.3.1	Baños publicos y baños para personas con condiciones espaciales primer nivel	20 days	Wed 6/16/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
6		1.3.2	Baños publicos y baños para personas con condiciones espaciales 2do NIVEL	20 days	Wed 6/16/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
7		1.3.5	Baños publicos y baños para personas con condiciones espaciales 3er nivel	20 days	Wed 7/14/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
8		1.3.4	Miscelaneos	15 days	Wed 8/4/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
9		1.4	Recepción final de obra	2 days	Fri 8/6/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
10		1.5	Finalización de obra	0 days	Fri 8/6/21	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec



Proyecto: REMOZAMIENTO PA Fecha: Mon 4/19/21	Task		Project Summary		Rolled Up Progress		Inactive Summary		Start-only	
	Task Progress		Group By Summary		External Tasks		Manual Task		Finish-only	
	Split		Rolled Up Task		External Milestone		Duration-only		Deadline	
	Milestone		Rolled Up Critical Task		Inactive Task		Manual Summary Rollup		Critical Task	
	Summary		Rolled Up Milestone		Inactive Milestone		Manual Summary		Critical Task Progress	